

Randolph,Vail,Kleck

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Jan 14, '24	Jan 21, '24	Jan 28, '24	Feb 4, '24	Feb 11, '24	Feb 18, '24	Feb 25, '24	Mar 3, '24	Mar 10, '24	Mar 17, '24	Mar 24, '24	Mar 31, '24	Apr 7, '24	Apr 14, '24	Apr 21, '24	Apr 28, '24	May 5, '24								
1	★	Randolph Rd.	80 days	Mon 1/15/24	Fri 5/3/24			[Solid blue bar]																								
2	★	Mobilization	2 days	Mon 1/15/24	Tue 1/16/24			[Solid blue bar]																								
3	★	Survey	3 days	Wed 1/17/24	Fri 1/19/24			[Solid blue bar]																								
4	★	Subgrade prep	10 days	Mon 1/22/24	Fri 2/2/24													[Solid blue bar]														
5	★	Place and finish ABC	10 days	Wed 1/31/24	Tue 2/13/24																[Solid blue bar]											
6	★	Pave	3 days	Wed 2/14/24	Fri 2/16/24																			[Solid blue bar]								
7	★	Striping/Adj	2 days	Mon 2/19/24	Tue 2/20/24																				[Solid blue bar]							
8	★	Grade Shoulders	5 days	Mon 2/19/24	Fri 2/23/24																				[Solid blue bar]							
9	★	Slurry Seal 287-R/R	2 days	Tue 2/13/24	Wed 2/14/24														[Solid blue bar]													
10	★?	Vail Rd.																														
11	★	Survey	3 days	Mon 2/19/24	Wed 2/21/24																			[Solid blue bar]								
12	★	Subgrade prep	10 days	Fri 2/23/24	Thu 3/7/24																				[Solid blue bar]							
13	★	Place and finish ABC	10 days	Mon 3/4/24	Fri 3/15/24																					[Solid blue bar]						
14	★	Pave	3 days	Mon 3/18/24	Wed 3/20/24																						[Solid blue bar]					
15	★	Striping/Adj	2 days	Thu 3/21/24	Fri 3/22/24																							[Solid blue bar]				
16	★	Grade Shoulders	5 days	Mon 3/25/24	Fri 3/29/24																								[Solid blue bar]			
17	★?	Kleck Rd.																														
18	★	Mill Rd.	2 days	Mon 3/25/24	Tue 3/26/24																						[Solid blue bar]					
19	★	Survey	3 days	Wed 3/27/24	Fri 3/29/24																							[Solid blue bar]				
20	★	Subgrade prep	10 days	Mon 4/1/24	Fri 4/12/24																								[Solid blue bar]			
21	★	Place and finish ABC	10 days	Tue 4/9/24	Mon 4/22/24																									[Solid blue bar]		
22	★	Pave	3 days	Tue 4/23/24	Thu 4/25/24																											
23	★	Striping/Adj	2 days	Fri 4/26/24	Mon 4/29/24																											
24	★	Grade Shoulders	5 days	Mon 4/29/24	Fri 5/3/24																											

Project: Project1
Date: Tue 12/5/23

Task	[Solid blue bar]	Summary	[Dashed blue bar]	Inactive Milestone	[Solid blue bar]	Duration-only	[Solid blue bar]	Start-only	[Blue square]	External Milestone	[Blue diamond]	Manual Progress	[Blue line]
Split	[Dotted blue bar]	Project Summary	[Dashed blue bar]	Inactive Summary	[Solid blue bar]	Manual Summary Rollup	[Solid blue bar]	Finish-only	[Blue square]	Deadline	[Blue diamond]		
Milestone	[Blue diamond]	Inactive Task	[Dashed blue bar]	Manual Task	[Solid blue bar]	Manual Summary	[Solid blue bar]	External Tasks	[Blue square]	Progress	[Blue diamond]		